

To scrape and shellac and varnish window sills will cost \$112. To paint them will cost \$44.80. All woodwork in the building is shellac and varnish finish.

Alumni Hall and Gymnasium. Downspouting has been repaired. Old vent pipe has been removed.

The leaks in the Armory roof come where the flashing from the main part of the gymnasium runs up under the slate on the armory. This has been patched, but will give trouble from time to time until a new flashing is put in. The cost of a new flashing would be \$200. Cost of cleaning and varnishing all interior woodwork would be \$240. Pointing up of brick work would cost \$10.

White Hall. New metal belt cornices at second and third floors would require 750 feet of cornice at 60 cents per foot, \$450. The main cornice can be repaired at a cost of about \$300. In addition to this it is necessary to renew quite a bit of the roof sheeting and renew the old composition roof in places. The cost would be \$230.

Administration Building. All entrance doors have been renewed. Basement hall has been painted, iron steps will be cast at the University foundry for step repair. This will be done within the next two weeks. Rubbish has been removed.

Old Chemistry Building. Indirect ventilators have been stopped. Galvanized roof over basement entrance can be changed to a comparatively flat roof and wire netting placed on either side and vines planted to hide it. The cost would not exceed \$35. Rubbish has been removed from hall and basement rooms. A new fixture has been installed in the basement toilet room. The present toilet room is, however, inadequate, has not outside ventilation and light and is not properly vented.

The cost of painting walls and woodwork on the first and second floors is as follows:

Paint, 56 gallons at \$3.25	\$182.00
Size, 45 gallons at \$2.60	117.00
Labor	<u>216.00</u>
Total	515.00

If the basement is finished off and painted it would add \$250.

Estimate for finishing off rooms on south side of basement is as follows: