

V. CHANGE ORDERS TO CONSTRUCTION CONTRACTS (CONTINUED)

CONTRACTOR	PROJECT	CHANGE NUMBER	DATE APPROVED	AMOUNT
C.C. LEE, INC. LEXINGTON	HOSPITAL RENOVATION 2ND FLOOR SURGERY OFFICES Project No. 495.0	3	2/04/88	- \$ 355.04
Nature of Change:	<ol style="list-style-type: none"> 1. Clean room C-101E and replacing ceiling tile. 2. Align ten locksets. 3. Provide lighter gage door frames. 4. Install outlet for copier. 5. Change lights from LX4 to 2X4 and exchange lenses. 6. Repaint damaged door frames by carpet installers. 			
Reason for Change:	<ol style="list-style-type: none"> 1. Contractor for this project had leak on second floor causing water to travel between second and first floors and damaging ceiling tile on first floor. Med Ctr. PPD was summoned to make repairs to ceiling tile. Contractor for project was back charged for these damages. 2. Contractor had been advised that the hospital had to occupy this space and had been told to correct locksets and he failed to do so. Med Ctr. PPD was requested to make corrections. Contractor was back charged for these damages. 3. Contractor could not obtain specified door frames without delaying project, therefore change to lighter gage frames was approved. 4. Architect was unaware at time of design type of copier the University was going to purchase. 5. New ceiling grid system would not permit use of old light fixtures. 6. UK carpet installers damaged door frames during carpet installation. 			
GRIGGS ENTERPRISES LEXINGTON	MCVEY HALL HANDICAP ACCESS Project No. 502.0	1	1/07/88	+ 17,728.50
Nature of Change:	Construct masonry elevator shaft in lieu of drywall and metal stud; provide electrical changes.			
Reason for Change:	Electrical and masonry work required due to unforeseen conditions encountered during demolition which was not included in the contract.			
R & R ELECTRIC LEXINGTON	CLIFTON/COLUMBIA LIGHTING Project No. 506.0	1	2/09/88	+ 280.00
Nature of Change:	Change 30 amp three pole disconnect, 30 amp contactor and associated wiring to 60 amp, two pole disconnect, two pole contactor and associated wiring.			
Reason for Change:	Changed design to accommodate available electrical power from Kentucky Utilities.			
CHUCK LINDSTROM & ASSOC. LINCOLN, IL	SHIVELY BASEBALL FIELD LIGHTING Project No. 508.0	1	11/06/87	+ 2,124.99
Nature of Change:	<ol style="list-style-type: none"> 1. Furnish and install eight additional light fixtures. 2. Add/replace three damaged supports and associated hardware. 			
Reason for Change:	<ol style="list-style-type: none"> 1. Contractor incorrectly placed several lighting towers resulting in uneven light distribution on playing field. Additional light fixtures corrected this condition. 2. The University was involved in assembly of towers and we found three damaged pieces. We checked freight lines when they were unloaded and noticed no damage and knew of no other group to attribute damage to. 			
HOOT CONSTRUCTION PARIS	TENNIS FACILITY DOOR INSTALLATION Project No. 510.0	1	3/23/88	+ 975.00
Nature of Change:	Replace hollow metal door, straighten frame, and change existing hardware, paint to match existing.			
Reason for Change:	A new door was damaged and had to be replaced.			